

**Anticipated Construction Activities
in Cheyenne, Elbert, Lincoln and Kit Carson Counties**

8/29/2024 8:06 AM

9/1/24	FBR 2872-020 BR 2872-021	US-40/287	Lincoln	417.0	419	WB/EB US-40 12' width restriction. 24/7 until 1/31/2025 Traffic has switched to detour.	WB/EB US-40 12' width restriction. 24/7 until 1/31/2025	CDOT: Project Engineer - Felipe Lopez- 719-640-6771, Castle Rock Construction Project Manager: Sam Hamby 303-229- 5360, bridgereplacementproject@gmail.com
9/1/24	NHPP 0705-089	70	429.0	429.0	Kit Carson	Bethune Interchange Partial Closure - Detour signs posted - 9/4 will be paving westbound on and off ramps with possible delays on county road 40 at the ramps.	Monday through Sunday 24 hrs per day @ MM 429 WB I70 on and off ramps closed.	CDOT: Benesch Project Engineer Russ Higgins 720-982-5537 Simon Contractors: Lonnie Niesent 308-530-4412. Project Public info: 719-297-1544 or i70bethuneburlington@gmail.com
9/1/24	NHPP 0705-089	70	436.0	426.0	Kit Carson	Bridge repair work at Landsman Creek, Paving WB I70 west of Bethune interchange - WB I70 closed and detoured into the EB lanes of Head-to- Head traffic.	Monday through Sunday 24 hrs per day @ MM 436 to MM 427 WB I70 all lanes closed.	CDOT: Benesch Project Engineer Russ Higgins 720-982-5537 Simon Contractors: Lonnie Niesent 308-530-4412. Project Public info: 719-297-1544 or i70bethuneburlington@gmail.com
9/1/24	NHPP 0705-089	70	429.0	427.0	Kit Carson	Asphalt overlay of WB I- 70 From Bethune interchange to Landsman Creek Bridge	Tuesday 9/3 7am to 7pm MM 429 to MM 427 WB I70. Paving Westbound lanes to the west end of the project.	CDOT: Benesch Project Engineer Russ Higgins 720-982-5537 Simon Contractors: Lonnie Niesent 308-530-4412. Project Public info: 719-297-1544 or i70bethuneburlington@gmail.com
9/1/24	NHPP 0705-089	70	449.6	438.7	Kit Carson	Asphalt overlay of WB I- 70 From the Kansas Border and placing compression joints at the bridges WB - Three miles of a one lane closure - reduced speeds	Tuesday through Friday 7am to 7pm MM 449 to MM 438 WB I70 Right Lane closed for placing pavement and alternate with left lane closure the next day.	CDOT: Benesch Project Engineer Russ Higgins 720-982-5537 Simon Contractors: Lonnie Niesent 308-530-4412. Project Public info: 719-297-1544 or i70bethuneburlington@gmail.com
	Note: No work on the weekend due to the Labor Day weekend							